

# Les Transformations De Southport

# JULY NEWSLETTER

Maisie O'Garra

30th June 2025

ISSUE 3

The vision for the Les Transformations project is to create accessible, well connected and high-quality public spaces, improving footfall between all areas of the Town Centre. This will support businesses in attracting and retaining customers, improve the health and wellbeing of communities, encourage people to stay longer or return more frequently and thereby reinforce the vision for the town.

## PROJECT UPDATES

The project is progressing well and is on schedule for completion in November

### Eastbank Street upcoming works

On the north side of Eastbank Street (near Chapel Street), the pedestrian route will remain along the buildings. Phase 3 involves installing new paving and kerbs, with work on Sharrock Street and Chapel Street planned in coordination with local businesses. The footpath section will be completed by mid-July, except Sharrock Street and Chapel Street, where disruption to businesses will be minimised.

In July, three new pedestrian crossings will be installed, changing walkway routes as works progress.

On the south side, the pedestrian route will also stay along the buildings. Phase 4 will begin after the crossings are completed, starting with drainage works and permeable paving installation.

### King Street Updates

The King Street footpath is 80% complete, with pedestrian routes on both sides and road surfacing finished. In July, work will begin on the Western footpath, including permeable paving, drainage installation, kerbs for rain gardens, and lighting connections, followed by new footpath paving.

### Market Street upcoming works

Footpaths on both sides of Market Street are 90% complete, with pedestrian routes available on both sides. A drainage channel has been installed along the southern kerbline. Works on Market Street are expected to be finished by the end of June, allowing the fencing to be removed at the beginning of July.

### King Street - Market Street junction upcoming works

Works at the King Street/Market Street junction will begin the week of 23rd June in phases to maintain traffic flow. The next stage involves removing the surface on the north-east corner, followed by drainage excavation and road construction.

**Pedestrian walkways may change during works, but access will remain. Speak to the site team if you need assistance.**

# Balfour Beatty

Sefton Council



## July Progress Photos



## CONTACT US

If you have any questions about the works please do not hesitate to contact us:  
[LTDS.Queries@balfourbeatty.com](mailto:LTDS.Queries@balfourbeatty.com)



## Les Transformations de Southport Phasing Plan July 25

CHAPEL STREET

**Eastbank Street North Footpath (PH3)**  
Pedestrian route maintained against buildings.  
PH3 works currently ongoing

**Eastbank Street Paved Crossings**  
Work to commence on new pedestrian crossings.

**King Street**  
Eastern footpath 80% complete  
- pedestrian routes currently available on both sides.  
Activities to continue here in July on the Western footpath.

**Eastbank Street South Footpath**  
PH1 works now complete - pedestrian route against buildings.  
Currently programmed to recommence works in this area (PH4) once crossing points completed.

QUEEN ANNE STREET

### King Street - Market Street Junction

- Traffic management has been installed in preparation for works commencing

### Market Street

Footpaths 90% complete on both side of Market Street with pedestrian routes available along both side.  
Fencing to be removed by the end of WC30/06/2025.

